SRI BAALAMURUGAN BOREWELLS

Hennur-Bagalur Road, opp. Vijaya Bank, Kothanur, Bangalore
Mob. : 9845020536, 9901920004

WORK REPORT

To
AEE BBMP
YELAHANKA
RAGHAVENDRA TEMPLE 2nd MAIN 8th Cross

No. : 067

Date : 17/05/16

S.No.	Particulars	Rft	Water Yeild	Remarks
1.	Size of the Borewell 6 1/2"			
2.	Total Deapth of the Borewell	1005 Ft		
3.	MS Casing Erected	165 Ft		
4.	1st Water Source at the Deapth	540	1"	
5.	2nd Water Source at the Deapth	760	1/2"	
6.	3rd Water Source at the Deapth	—	—	—
7.	4th Water Source at the Deapth	—	—	—
8.	If any Silt, Boulders at the Deapth	—	—	—
9.	Nature of Water	Clear		
10.	Motor Pump to be used	—	—	—
11.	Any other Remarks	—	—	—
12.	Total Yeild of the Borewell		1 1/2" Inches	

AEE @ 17/5 AM

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Yelk. Zn)
Yelahanka, Bangalore

Thanking You

Yours faithfully
For Sri Baalamurugan Borewells

SRI BAALAMURUGAN BOREWELLS

Hennur-Bagalur Road, opp. Vijaya Bank, Kothanur, Bangalore
Mob. : 9845020536, 9901920004

WORK REPORT

To
AEE BBMP
YELAHANKA
DARMARAYASWAMY TEMPLE ROAD
MARUTHINAGAR

No. : 068

Date : 16/5/2016

S.No.	Particulars	Rft	Water Yeild	Remarks
1.	Size of the Borewell 6½"			
2.	Total Deapth of the Borewell	980 Ft		
3.	MS Casing Erected	145 ft		
4.	1st Water Source at the Deapth	360 Ft	2"	
5.	2nd Water Source at the Deapth	520 ft	1½"	
6.	3rd Water Source at the Deapth	740 ft	1"	
7.	4th Water Source at the Deapth	—	—	
8.	If any Silt, Boulders at the Deapth	—	—	
9.	Nature of Water	Clear		
10.	Motor Pump to be used	—	—	—
11.	Any other Remarks	—	—	—
12.	Total Yeild of the Borewell		3½" Inches	
			OK	

AE1 16/5 AE1

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP)
Yelahanka, Bangalore

Thanking You

Yours faithfully
For Sri Baalamurugan Borewells

Water Diviner

SRI BAALAMURUGAN BOREWELLS

Hennur-Bagalur Road, opp. Vijaya Bank, Kothanur, Bangalore
Mob. : 9845020536, 9901920004

WORK REPORT

To
AEE BBMP
YELAHANKA
VIKAS LAYOUT 1st MAIN.

No. : 063

Date : 18/5/16

S.No.	Particulars	Rft	Water Yeild	Remarks
1.	Size of the Borewell 6 1/2"			
2.	Total Deapth of the Borewell	1005 Ft		
3.	MS Casing Erected	165 Ft		
4.	1st Water Source at the Deapth	460 Ft	1"	
5.	2nd Water Source at the Deapth	640 Ft	1/2"	
6.	3rd Water Source at the Deapth	860 Ft.	1"	
7.	4th Water Source at the Deapth	—	—	—
8.	If any Silt, Boulders at the Deapth	—	-	
9.	Nature of Water	Clear		
10.	Motor Pump to be used	—	-	—
11.	Any other Remarks	—	—	-
12.	Total Yeild of the Borewell		2 1/2"	Rocky

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP) Yelahanka, Bangalore

Thanking You

Yours faithfully
For Sri Baalamurugan Borewells

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP) Yelahanka, Bangalore

Water Diviner